



Partial Rebuild Bulletin

Issue 3

“Be very careful, then, how you live – not as unwise but as wise, making the most of every opportunity.” Ephesians 5, 15 - 16

WB 06 November 2023

The site is expanded with groundworks underway for the temporary staff car park and readying the site for the crane.

It has been an exciting time at the Academy over the preceding two weeks with lots of work completed which has begun to transform how our site looks and functions. During the week beginning 06 November 2023 the site underwent extensive preparations for the crane to enter the site, which began lifting the first unit of the temporary build into place on Tuesday, 14 November 2023.



WB 13 November 2023

A crane moved onto site to lift the first pre-fabricated units into place.

Since then five pre-fabricated units have been installed and connected, offering us a clearer understanding of the scale of the task being undertaken and the opportunity it will provide for our students. Over the coming weeks the remaining 95 units will be delivered and installed.

During the last two weeks a lot of work has been completed to prepare the site for the temporary staff car park which is located near to the existing overflow car park. This will be completed and opened for use week beginning Monday, 27 November 2023. Kier have worked quickly to get this completed to allow the next phase of work to begin on Tuesday, 28 November 2023. 30 spaces on the main car



park will become unusable due to the construction of the new temporary reception and administration building. For this work to be completed it was necessary for the car park to be prioritised. Due to limited parking on and around our site, please use the turning circle to drop off and collect your child.

12 January 2026

The new Academy block replacing A-block will be open to pupils.

Finally, this week Academy leaders met with Chalk Associates, the sub-contractor for the interior design and furnishing of the temporary block and later the partial rebuild. During the meeting the fixed furniture design was finalised and plans for the move into the temporary block discussed. Currently, this will begin on the first day of the Easter half term. A full timeline will be shared after Christmas.

